



## LONDONDERRY FIRE DEPARTMENT

### Building Acceptance Checklist

**Building Address:** \_\_\_\_\_ **Date:** \_\_\_\_\_

Applicable items shall be checked off prior to a certificate of occupancy being signed off by LFD.

#### **Sprinkler System**

- Y/ N/ N/A- Type of sprinkler system:  13,  13R  13D
- Y/ N/ N/A- FDC – street side, 3' of clearance, 30° downturn elbow
- Y/ N/ N/A- Indicator bell at FDC
- Y/ N/ N/A- Hydrant within 100' of FDC
- Y/ N/ N/A- Sprinkler/standpipe gauges/caps in place, valves labeled/monitored
- Y/ N/ N/A- Standpipe accepted/tested
- Y/ N/ N/A- Sprinkler room labeled and locked with key in Knox Box
- Y/ N/ N/A- Sprinkler control valve tags
- Y/ N/ N/A- Spare sprinkler heads in box

#### **Fire Alarm System**

- Y/ N/ N/A- Beacon indicating FACP location
- Y/ N/ N/A- FACP room labeled and locked with key in Knox Box
- Y/ N/ N/A- Annunciator has silence & reset
- Y/ N/ N/A- Strobe-only in bathrooms
- Y/ N/ N/A- Strobes synched, horn/strobe devices installed at 80" - 96" from floor
- Y/ N/ N/A- Pull stations at exits 42" - 48" from floor
- Y/ N/ N/A- Radio Box signage provided
- Y/ N/ N/A- NFPA 72 100% test and inspection report & NFPA 72 Record of Completion

#### **Other**

- Y/ N/ N/A- Keys in Knox Box – Master Key, elevator drop key, sprinkler and electric rooms
- Y/ N/ N/A- Knox Boxes at entrances as needed
- Y/ N/ N/A- Extinguishers – right height and locations
- Y/ N/ N/A- Emergency lights operational
- Y/ N/ N/A- Street numbers proper size (8 in. min.) and contrasting color,
- Y/ N/ N/A- Unit numbers/letters on individual units
- Y/ N/ N/A- Emergency contacts form completed and submitted

#### **BDA**

- Y/ N/ N/A- BDA testing scheduled if required
- Y/ N/ N/A- Annunciator with indicator at main entrance
- Y/ N/ N/A- Minimum signal strength of -95 dBm
- Y/ N/ N/A- Test grid report received by installer
- Y/ N/ N/A- Radio test key areas (FACP, Annunciator, Sprinkler Room, etc)